

CU-9

Culvert 9 was completed in 1936 as a part of the original Herbert Hoover Dike.

PURPOSE

The structure was designed to provide conveyance of runoff to the lake from the surrounding area and permit irrigation withdrawals from the lake. Culvert 9 has been backfilled and abandoned due to its poor condition. Flood control regulation for this area is now provided primarily by S-133.

DESCRIPTION OF STRUCTURE

Eight barrel 8' diameter. Riser is in bad shape